Contents of the shipping box 44/237-1-627 Nortek order no: SIGNATURE 700 Type of system: Instrument type: AWAC Signature 100 Signature1000 Aquadopp Vectrino VM AWAC NortekDVL Vectrino profiler Signature250 Aquadopp profiler Aquadopp DW 3000/6000m Vector Signature55 Signature500 NLR DVL SKNATURE DEPLOYMENT Firmware version: (1,45472,2272.11/169 Other: Software version: Cable: Connector: 12-pin UW 10m length 8-pin Inline Other: 6-pin Inline 7-pin Souriau Other: Options: Communication: RS232 **Ethernet** Analog input Synch Other: Other: Analog output RS422 **Battery cables: Battery cannister:** Paradopp battery cannister 2pin Inline-2pin Single battery aluminium cannister 8pin Inline-2pin Double battery aluminium cannister 8pin rectangular-2pin **Batteries:** Extra set: Accessories: Alkaline 50Wh 13.5V Toolkit Aikaline 100Wh 13.5V Quick guide Alkaline 540Wh **13.5**V Final test checklist Alkaline 540Wh 18V Seeding material Alkaline 90Wh 15V(Signature1000) **USB to serial converter RS232** Alkaline 180Wh 18V(Signature500) Altronix AL310 USB driver AC/DC Power supply Recorder kit/ProLog 48V Signature55 24V Vectrino 15V standard

Other:

Date: (21/6-20

Battery harness for 2 batteries

Responsible:

all Had

24V DC/DC &

Signature

บร

Plug

ΕU

Final test checklist AD2CP Name: Signatureloo Order number: 44237-1-621 Instrument serial number: Main board: AD2CP_2352 Firmware versions: Label checked Comments: 🔀 ок Dock test ОК Baudrate 115200 OK Temperature Clock Pressure Tilt check **∞** Ок Pitch up Set clock Roll up 100 Status bit Heading Pitch down 🗶 ок \times $_{\rm up}$ Roll down tolerance: +/- 0.1 % of Down 101 tolerance: +/- 2 ° tolerance: +/- 0.1 ° pitch & roll within +/- 0.2 ° Velocity direction Beam check Amplitude Correct order Beam Imp Noise floor Range XYZ coordinate system ENU coordinate system Хок Beam 1 XOK > 80 dB х 🔀 ок > 80 dB | χ∕ ок Beam 2 25 db > 🖔 🔾 dB Хок Beam 3 X ok > 80 dB Beam 5 Recorder erased Head file Serial communication Trigger NA NH ПΤL 🔀 ок Headfile checked R\$422 R\$232 RS485 Saved as read only Rec size: Ethernet MAC address: 80:68:78:00:09:30 DHCP enabled FTP OK Static IP address: 101650 Set host name: Licenses Calibration license erased Wave mode Vertical velocity 64GB recorder Averaging mode **Dual frequency low** 128GB recorder **Burst Five beams Echo Sounder Production license erased** 256GB recorder 💢 **Dual frequency high Bottom track** Ice Measurement Default configuration set 16GB recorder **High Resolution** Altimeter Electrical isolation test **External sensors** Cable/Harness Harness Communication | 50V Ok Communication 📈 Battery Battery Power down Date

Month 06

Signature

NQM-03-380-06

Док



Tilt and Compass Report

Page 3 of 3

Details

The second secon	DESCRIPTION OF THE PROPERTY OF
Instrument Type	Signature100
Instrument S/N	101650
	June 11, 2020
	Kim Dunserudhagen
Location	Nortek Factory Norway
Result	Passed

Description

Calibration and verification is performed in a two axis automated jig. Continuous and fixed-point measurements are collected to calibrate and verify the sensor.

Criteria of acceptance for tilt sensor is $\pm 0.2^{\circ}$.

Criteria of acceptance for compass sensor is $\pm 2^{\circ}$.

Reference: Digital Protractor Series 950 Pro 3600. Accuracy $\pm 0.05^{\circ}$.

Tilt Verification Results

Automorphism and the contract of the contract		a communication of the state of	m/m/m/m/m/m/m/m/m/m/m/m/m/m/m/m/m/m/m/	CONTRACTOR OF THE CONTRACTOR O
	Diff. Up		Diff. Down	
Reference (°)	Pitch (°)	Roll (°)	Pitch (°)	Roll (°)
-30.00	-0.13	-0.06	-0.11	-0.14
-15.00	0.03	0.15	0.13	0.06
0.00	0.11	-0.08	0.11	0.14
15.00	-0.15	-0.04	-0.12	-0.12
30.00	0.13	0.13	-0.04	-0.07

Compass Verification Results

Reference (°)	Heading Diff. Up (°)	Heading Diff. Down (°)
0.00	-0.31	0.24
45.00	-0.18	-0.08
90.00	-0.21	-0,40
135.00	-0.33	-0.39
180.00	-0.06	0,04
225.00	-0.04	0.14
270.00	0.03	0.41
315.00	-0.19	0.45