

Contents of the shipping box



Vangskroken 2
N-1351 RUD
Norway
Tel: +47 6717 4500
Fax: +47 6713 6770
Inquiry@nortek-us.com
www.nortek.no

Nortek order no: 41472-1-772

Type of system: SIGNATURE 100

Instrument type:

- | | | | | |
|--|---|--|---------------------------------------|--|
| ☐ Aquadopp | ☐ Aquadopp 6000m | ☐ Vector | ☐ Signature55 | ☐ Signature1000 |
| ☐ Aquadopp profiler | ☐ AWAC | ☐ Vectrino | ☐ Signature250 | ☐ NortekDVL |
| ☐ Aquadopp 3000m | ☐ VM AWAC | ☐ Vectrino profiler | ☐ Signature500 | |

Software version: SIGNATURE DEPLOYMENT

Firmware version: 14.4704.2206.14/165

Other:

Cable:

- ☒ 10m length
- ☐ Other:

Connector:

- ☐ 8-pin Inline ☐ 12-pin UW
- ☒ 6-pin Inline ☐ 7-pin Souriau ☐ Other:

Communication:

- ☐ RS232 ☒ Ethernet
- ☐ RS422 ☐ Other:

Options:

- ☐ Analog input ☐ Synch
- ☐ Analog output ☐ Other:

Battery cannister:

- ☐ Paradopp battery cannister
- ☐ Single battery aluminium cannister
- ☐ Double battery aluminium cannister

Battery cables:

- ☐ 2pin Inline-2pin
- ☐ 8pin Inline-2pin
- ☐ 8pin rectangular-2pin

Accessories:

- ☒ Toolkit
- ☒ Quick guide
- ☐ Warranty card
- ☒ Final test checklist
- ☐ Seeding material
- ☐ USB to serial converter RS232
- ☐ Altronix AL310 USB driver
- ☐ Recorder kit/ProLog
- ☐ Battery harness for 2 batteries

Batteries:

- | | | |
|---|--------------------|--------------------------|
| ☐ Alkaline 50Wh | 13.5V | ☐ |
| ☐ Alkaline 100Wh | 13.5V | ☐ |
| ☐ Alkaline 540Wh | 13.5V | ☐ |
| ☐ Alkaline 540Wh | 18V | ☐ |
| ☐ Alkaline 90Wh | 15V(Signature1000) | ☐ |
| ☐ Alkaline 180Wh | 18V(Signature500) | ☐ |

Extra set:

AC/DC Power supply

- ☐ 15V standard ☐ 48V Signature55 Online ☐ 24V Vectrino
- Plug
- ☒ 24V DC/DC & Signature ☐ EU ☐ UK ☒ US

Other:

Date: 07.09.2018.

Responsible:

Romy Johansen

Final test checklist AD2CP



Order number:
41472-1-773

Name: **Signature 100**
Instrument serial number: **101132**
Frequency: **100 KHz** Main board: **AD2CP-1252**
Firmware versions: **1.4.4704.2206-14/165**

Label checked ☒ OK
Dock test ☒ OK
Baudrate 115200 ☒ OK

Comments:

Tilt check
☒ Pitch up
☒ Roll up
☒ Status bit
☒ Pitch down
☒ Roll down
pitch & roll within +/- 0.2 °

Clock
☒ Set clock
Heading
☒ Up
☒ Down
tolerance: +/- 2 °

Pressure
Peensortemp ☒ OK
tolerance: +/- 0.1 % of
1500 m
Diagram: A vertical line with a circle at the top and a circle at the bottom, with '100' in a box next to the top circle and '101' in a box next to the bottom circle.

Temperature
☒ OK
tolerance: +/- 0.1 °

Beam check

Correct order	Beam Imp	Noise floor	Amplitude in tank	Range
Beam 1 ☒ OK	84 Ω	25 dB	> 80 dB	☒ OK
Beam 2 ☒ OK	71 Ω	25 dB	> 80 dB	☒ OK
Beam 3 ☒ OK	68 Ω	25 dB	> 80 dB	☒ OK
Beam 4 ☒ OK	69 Ω	25 dB	> 80 dB	☒ OK
Beam 5 ☒ OK	568 Ω	25 dB	> 80 dB	☒ OK

Velocity direction **To heavy to Verify**
XYZ coordinate system **Matrix**
ENU coordinate system **Correct.**
X ☐ OK E ☐ OK
Y ☐ OK N ☐ OK
Z ☐ OK U ☐ OK
Z₂ ☐ OK U₂ ☐ OK

Head file
☒ Headfile checked
☒ Saved as read only

Serial communication
☐ RS422
☐ RS232

Recorder erased
☒ OK
Rec size: **128 GB**

Ethernet
MAC address: **8C:68:78:00:04:E4**
Static IP address:
Set host name: **101132**
DHCP enabled ☒
FTP OK ☒

Licenses
Averaging mode ☒ Wave mode ☐ Vertical velocity ☐ 64GB recorder ☐ Calibration license erased ☒
Burst Five beams ☐ Echo Sounder ☒ Dual frequency low ☐ 128GB recorder ☒ Production license erased ☒
Bottom track ☐ Ice Measurement ☐ Dual frequency high ☐ 256GB recorder ☐ Default configuration set ☒
High Resolution ☐ Altimeter ☐ 16GB recorder ☐

Cable/Harness
Communication ☒ Cable Communication ☒ Harness
Battery ☐ Battery ☐

Electrical isolation test
50V OK ☒

External sensors

Power down
☒ OK

Date
Day **7** Month **9** Year **18**
Signature



Certificate of Calibrations and Tests

Page 1 of 3

Instrument Information

Customer Reference No.	41472-1-773
Instrument Type	Signature100
Instrument Frequency	100 kHz
Instrument S/N	101132
Head S/N	D-1132
Interface Board S/N	1252
Interface Board Mfr. S/N	4M00476290007
Digital Board Mfr. S/N	4M00344030020
Analog Board Mfr. S/N	
Analog Board #2 Mfr. S/N	
Sensor Board Mfr. S/N	4M00319780037
Interface Board Rev.	H-1(High-Power)
Digital Board Rev.	I-3
Analog Board Rev.	B-0(High-Power Echo)
Analog Board #2 Rev.	
Sensor Board Rev.	I-0

Calibrations and tests performed

Pressure	Passed
Tilt and Compass	Passed

All the tested values are within Nortek AS specifications

September 3, 2018

Date

Reviewed and approved (sign.)



Pressure Report

Page 2 of 3

Details

Instrument Type	Signature100
Instrument S/N	101132
Pressure Range	1500 dBar
Date	August 31, 2018
Operator	Daniel Røyert
Location	Nortek Factory Norway
Result	Passed

Description

Verification is performed in an automated pressure chamber. Fixed-point measurements are collected to verify the sensor.

Criteria of acceptance is $\pm 0.1\%$ of full scale.

Reference: Telemark Technologies - Vessel Pressure Sensor Inlet.

Verification Results

Reference (dBar)	Pressure Diff. (dBar)	Pressure Diff. (% of FS)
331.67	-1.32	-0.09
627.63	-0.87	-0.06
922.02	-0.82	-0.05
1222.91	0.46	0.03
1517.20	1.32	0.09



Tilt and Compass Report

Page 3 of 3

Details

Instrument Type	Signature100
Instrument S/N	101132
Date	August 28, 2018
Operator	Asle Martinsen
Location	Nortek Factory Norway
Result	Passed

Description

Calibration and verification is performed in a two axis automated jig. Continuous and fixed-point measurements are collected to calibrate and verify the sensor.

Criteria of acceptance for tilt sensor is $\pm 0.2^\circ$.

Criteria of acceptance for compass sensor is $\pm 2^\circ$.

Reference: Digital Protractor Series 950 Pro 3600. Accuracy $\pm 0.05^\circ$.

Tilt Verification Results

Reference ($^\circ$)	Diff. Up		Diff. Down	
	Pitch ($^\circ$)	Roll ($^\circ$)	Pitch ($^\circ$)	Roll ($^\circ$)
-30.00	-0.16	-0.07	-0.16	0.11
-15.00	0.00	-0.04	0.03	-0.08
0.00	0.17	-0.03	0.17	-0.07
15.00	-0.17	0.06	-0.17	0.11
30.00	-0.04	-0.10	0.03	0.00

Compass Verification Results

Reference ($^\circ$)	Heading Diff. Up ($^\circ$)	Heading Diff. Down ($^\circ$)
0.00	0.36	0.48
45.00	0.07	-0.23
90.00	-0.09	-0.58
135.00	-0.06	-0.33
180.00	0.05	0.28
225.00	0.29	1.19
270.00	0.59	1.34
315.00	0.24	1.16

